



# Town of Mansfield

6 Park Row, Mansfield, Massachusetts 02048

Department of Public Works  
Public Buildings/Special Projects  
Mike Abern, Manager

## Preliminary Scheduling of Work at East Street/Pratt Street Intersection

The work that is planned for this area is an intersection reconstruction project involving realigning the East Street Intersection with the new Municipal Complex driveway to create a true 4 way signalized intersection. Presently we have an offset 4-way intersection that reportedly has been causing some confusion for motorists. This past winter we removed some trees at the intersection and in front of the Mansfield Green. Please see below a *Preliminary Schedule* of the work to be performed for the reconstruction of the East Street/Pratt Street Intersection. As the contractors' schedules are confirmed for each phase of work, the Town will update the schedule for residents and commuters.

Phase 1: **Drainage:** New drainage in the area will accommodate for the roadway changes. Work is scheduled to begin June 4, 2019 and last approximately 2 to 3 weeks. So as not to conflict with Schools' morning and afternoon commute, roadway work will begin shortly after 8:00am and will cease prior to Schools' release. The majority of the work will be off pavement and delays are anticipated to be minimal.

**Traffic Light Structures:** Traffic Light poles and mast will be installed on Thursday, June 6<sup>th</sup>, the majority of this work is off the existing pavement, however the crane and trucks will be into the roadway but this is not anticipated to cause any traffic issues, Police Details will be onsite during this work.

**Electric and Conduit:** Starting next Wednesday June 12<sup>th</sup> through Friday June 14<sup>th</sup> work will take place requiring the excavation of one travel lane at a time and the placement of steel plates across Rt. 106 for the upcoming traffic signal improvements at the municipal complex. Its anticipated that the work will take 2 days in total but due to possible inclement weather and other possible unknown conditions we have planned a 3<sup>rd</sup> day. Please be aware this has the potential of causing significant backups, therefore we are planning on starting at 8am to give the school traffic time to dissipate. When this crossing is complete all the traffic signal underground infrastructure will be essentially complete.

Phase 2: **Miscellaneous Grading:** Work to be completed off existing roadway.

Phase 3: **Traffic Signal Reconfiguration:** updating traffic signal controller to allow for smoother traffic flow based on a 4-way intersection

Phase 4: **Relocation of Mansfield Green Entrance and Fencing:** entrance will be pushed westerly down East Street a few hundred feet with a stacking driveway. Fence slats will be installed to shield the Green from general view.

Phase 5: **Prep Work for Paving/Sub-Grading:** This work will include a closure of the intersection, but will be scheduled during the schools' summer break.

Phase 6: **Curbing and sidewalk**

Phase 7: **Final Paving:** Relocated roadway paving

Phase 8: **Clean-Up**

Phase 9: **Landscaping:** various tree plantings and landscaping.

Please note that dates for the above work may change due to scheduling conflicts with contractors and weather. Please continue to check back for updates at: [www.mansfieldma.com](http://www.mansfieldma.com) where there is a Roadway Construction link on the Main Page OR look for us on Facebook and Twitter OR contact the Department of Public Works at 508-261-7335 with any questions.