



*Town of Mansfield*  
6 Park Row, Mansfield, Massachusetts 02048

# Notice

## East St Reconstruction (Mansfield High School to Mansfield Green Driveway)

Dear Mansfield Resident,

The Town of Mansfield DPW-Highway Division has scheduled the reconstruction of East Street to begin on or about June 21, 2021.

This work will be performed in phases. The phases below highlight major work items but does not include all of the associated work that must take place to bring the project to completion.

**Phase 1** – Installation of Drainage Upgrades, this will begin on or about 6/9/21.

**Phase 2** - Reclamation and grading will begin on or about 6/21/2021, this work will take approximately seven (5) work days.

**Phase 3** – Base Paving is tentatively scheduled for 6/25/21.

**Phase 4** - Installation of granite curbing, new sidewalks and structure adjustments will begin on or about 6/28/2021 and will take about ten (10) days to complete. **This project includes a new portion of sidewalk on the North side of the road from the High School parking lot to the existing sidewalk across from the Mansfield Green driveway.**

**Phase 5** – Final paving has not been scheduled at this time.

**Phase 6** – Line striping, cleanup and rough landscaping will immediately follow paving.

Local traffic will be allowed through the work area but delays are to be expected.

We apologize for any inconvenience this may cause. Please be aware that the schedule is subject to change depending on weather conditions. If you have any questions, please contact the Highway Division at 508-261-7336 of [highwaydiv@mansfieldma.com](mailto:highwaydiv@mansfieldma.com). Please refer to [www.mansfieldma.com](http://www.mansfieldma.com) for updates.